



Submitting an Audit Request:

Submit your audit via [Audit Request Form](#) . If no internal OW designer takes the audit within 24 hours, it is your responsibility to send to UV - specs@uvsci.com , KISP - teknioncadservices@kisptech.com

****Audit Checklist should be used during self audit & peer audit.**

- ☐ When receiving the audit package, make sure you have all of the following documents.
 - ☐ Overall floor plan (PDF)
 - ☐ Panel & Electrical (PDF) plan with legible part numbers
 - ☐ Component (PDF) plan with legible part numbers
 - ☐ Electrical Plan
 - ☐ CAD file
 - ☐ Validation Document / Google Slides in PDF format - Typical (2D/3D), tags, finishes, renderings, wire management details
 - ☐ BOMs - PDF & SP4 file
 - ☐ Panel Builder Elevations & Detail Sheet (Panel Types)
- ☐ ***REFERENCE example audit package here: Z:\Shared\Locations\MA\DESIGN REFERENCE\@ OW Design_Audit Examples
- ☐ Print this checklist and check off all steps and include it in your final audit submission
- ☐ All documents should be printed. Spec checks should **NOT** be conducted on your laptop screen.
- ☐ Notes should be made directly on the BOM, Plans & Validation Document, not in the body of an email.
- ☐ Save the Spec Checked package in the Network Spec Check Folder along with this checklist.

Audit Checklist



When conducting an audit, it's important to begin with the assumption that errors will exist. Make it your mission to find them! Always refer to the application guides to verify applications, and remember that you are often the final person reviewing the plan and BOM with a critical eye. Even a perfect looking BOM can hide mistakes!

Tip: Call to review with requester before check. Explain any relevant client or Project information and explain any reasoning for nonstandard specs.

Step 1: Start with the Big Picture

- ☐ Review the scope of work - familiarize yourself with overall quantities.
- ☐ Review where this project is located. If in NY, DC or Chicago you will need to consider special electrical requirements. If you do not know these requirements reach out to Rebecca, Kim or Felicia.
- ☐ Confirm if there is any reconfigure work or existing scope

Step 2: Review Validation Document

- ☐ Confirm Overall Floor plan is included and matches CAD floor plans
- ☐ Check 2D & 3D drawings - make sure the descriptions match the drawings
- ☐ Confirm Finishes are included and check them against the renderings
- ☐ Review grain direction - check application guide
- ☐ HAT height range noted,
 - ☐ if monitor arm is clamped or bolt with kneespace module lowest range is 24"
 - ☐ if monitor arm is clamped or bolt with High Secondary Desk, lowest range is 29"
- ☐ Review wire management package
- ☐ Power module - Should it be included, is it Non-Teknion
- ☐ Monitor arm - Should it be included, is it Non-Teknion
- ☐ Seatings - Should it be included, is it Non-Teknion
- ☐ Review electrical wiring sheet
- ☐ Conference Tables - is electrical information included (power / wire mgmt)

Audit Checklist



Step 3: Review BOM & Drawing

- ☐ Verify all quantities, all part numbers, all CRs and all descriptions
- ☐ Confirm all finishes match validation document
- ☐ Panels:
 - ☐ Frame selections
 - ☐ Leverage rule of thumb - Conventional panels
 - ☐ District rule of thumb - Convertible panels
 - ☐ Is the power placement correct
 - ☐ Materials of fascias
 - ☐ CRs captured if required with correct list price
 - ☐ Fascia clip kit (UNELK) - needed when solid fascias & convertible panels are specified
 - ☐ Fascia segments, are light block / panel rails required?
- ☐ Glass:
 - ☐ Inset or Not Inset - confirm panel frame
 - ☐ Clear / Frost / Vanceva
 - ☐ Confirm that finish in BOM matches the validation document
 - ☐ 6mm or 10mm (must be noted on validation doc)
 - ☐ Glass thickness and trim thickness matches (must be noted on validation doc)
 - ☐ Refer to application guide to review inset glass applications at 2-way, 3-way & 4-way connections.
 - ☐ Is 2-Way Corner Cap for corner extended glass needed
- ☐ Electrical :
 - ☐ Confirm Basefeed locations on the Electrical Plan
 - ☐ NY, DC, VA or Chicago electrical - review code requirements
 - ☐ Wiring system matches validation document
 - ☐ All electrical is the same wiring system (order a few extras of each)
 - ☐ Multiple electrical circuits
 - ☐ Are Circuit # noted on floor plan for correct qty counts

Audit Checklist



- ☐ Are Controlled outlets needed
- ☐ District - Basefeed fascias, add extra LH & RH!
- ☐ Leverage - Communication basefeed
- ☐ Leverage - Note you can NOT field cut metal Fascia for BF or Comm BF
- ☐ Data Extender Plate
- ☐ Storage :
 - ☐ UPR mobile pedestals - smooth slide?
 - ☐ District Extended Glides
 - ☐ All pulls match each other
 - ☐ SOKL - Key Counts
 - ☐ Master & Change Keys
- ☐ Height-adjustable tables:
 - ☐ OW Best Practice is to specify the HiSpace **Slide** table. Unless you need finish other than Platinum, Ebony or Very white Or greater than 72"w or C-Leg Required
 - ☐ OW Best Practice is for the power strip to be priced by the WPC via a third-party manufacturer. Note should be included in Validation Doc
 - ☐ Will the table hit any furniture around it when lowered or raised? If "yes", you can add the (YSRK) Leg Riser Kit.
 - ☐ Table should be specified with the 6" frame width reduction if a desk edge screen is being installed.
 - ☐ Wood screws (CR 2059283) if you are specifying the base only with a District surface
 - ☐ Confirm 1" gap clearance
 - ☐ All HAT should include wire management (wkst & offices)
- ☐ Private Offices:
 - ☐ Expansion Casegoods - Confirm that the wall panel / tackboard height correspond with the height of the product it is mounting to.
 - ☐ Part # Review:
 - ☐ K with K (mid -height)
 - ☐ H with H (High)

Audit Checklist



- ☐ L with L (Low)
 - ☐ Wall Panels are all secured to storage or CR for Wall mounted
 - ☐ Wall Panel - Side Filler (BAWPF)
 - ☐ Expansion Casegoods - Confirm the window sill / exterior of building condition - when specifying kneespace module (workwall storage). These units need to be secured to the wall for stability.
 - ☐ Accessories - Will monitor arms on a HAT interfere with shelving above or kneespace modules below?
 - ☐ YESW, Wire Clips
 - ☐ Task light cord wire management
- ☐ Conference Rooms:
 - ☐ Confirm Plug-In vs Hardwired (Must be on the validation doc)
 - ☐ Power boxes, correct sizes & qty
 - ☐ YESW, Wire Clips
 - ☐ Vertical wire manager
- ☐ Ancillary:
 - ☐ Heights of tables & stools coordinate together (bar / counter height)
 - ☐ Confirm Flooring for correct use of Glides (soft casters vs hard)
- ☐ Accessories:
 - ☐ Power Cubes - OW Best Practice is high capacity (high capacity is needed to charge current iphones)
 - ☐ Touch up kits (*Reminder.. Make sure Leverage is on the SQ*)
 - ☐ Monitor Arms should NOT be installed under overheads.
 - ☐ When specifying monitor arms with clamp or bolt mount remember to think about wire management. Do you need a grommet?

Step 4: Review CRs

- ☐ Compare CR info in CREATE to BOM - they **MUST** match.
- ☐ Check part number- OW Best Practices Part # to match CREATE part #
- ☐ Check list pricing
- ☐ Review Special Features and application

Audit Checklist



- ☐ Review any Pricer Comments
- ☐ Review any attachments
- ☐ Confirm that the BOM has the “Special” and “Quote” columns turned on and that the “Special” column has the check mark.

Step 5: One Last Check

- ☐ Scan the plan to make sure everything on the plan is captured in the validation document and vice versa. Any empty rooms / spaces should be questioned.
- ☐ Scan the BOM to make sure no lines have a \$0 list price.
- ☐ Scan the BOM to make sure there are no skipped options
- ☐ Turn on PZ Description Column in Worksheet to confirm CURRENT catalogs are being used, unless otherwise noted.
- ☐ Review all aisle dimensions and make sure they are to code.
- ☐ Validation Document - mark up spelling mistakes or other visual issues